

Contract Signing Date 15-Jul-13 Commencement Date 1-Oct-13 Contract Period (weeks) 156  
 Work Completion Date 30-Sep-16  
 Reporting Date: 26 June 2017 Reporting Week 195 Remaining Period (weeks) -39 -20.00%

Description	Total Tunnel Length	Completed by CRCC	Excavated length by current contractor					Total Length	Total Excavated Length	Remaining Works		Remarks
			Up to Last Month	Progress for this month			Length			%		
				Up to Last Week	This week	Yesterday					Total	
	m	m	m	m	m	m	m		%			
<b>1. Water Tunnel Construction</b>												
1.1 Ambathan US	805.0	643.5	162	0	0	0	0	162	<b>805.5</b>	-0.50	-0.06%	
1.2 Ambathan DS	4321.0	580.5	2666.1	102.8	21.5	2.5	124.3	2790.4	<b>3370.9</b>	950.10	21.99%	
1.3 Gyalthum US	3952.0	161.9	3172.9	96.7	23.2	4.3	119.9	3292.8	<b>3454.7</b>	497.30	12.58%	
1.4 Gyalthum DS	3751.0	146.3	2992.7	94.1	28	5.7	122.1	3114.8	<b>3261.1</b>	489.90	13.06%	
1.5 Sindhu US	3698.0	616.2	2158.3	43.5	15.5	3	59	2217.3	<b>2833.5</b>	864.50	23.38%	
1.6 Sindhu DS	3265	641.3	2985.5	0	0	0	0	2985.5	<b>3626.8</b>	-361.80	-11.08%	completed
1.7 Sundarijal	6123	2190.3	3569.7	0	0	0	0	3569.7	<b>5760</b>	363.00	5.93%	Completed
Sub Total Water Tunnel	25915	4980	17707.2	337.1	88.2	15.5	425.3	18132.5	23112.5	2802.5	10.81%	
<b>2. Adit/ Hedworks Diversion Tunnel Construction</b>												
Adit, Flushing & Access Tunnel	1457.9	1437.5	20.40					20.40	1457.9		0.00%	<b>Complete</b>
Headworks Diversion Tunnel	211.6		204					204	204	7.6	3.59%	<b>Through</b>
Sub Total Adit & Diversion Tunnel	1669.5	1437.5	224.4					224.4	1661.9	7.6	3.59	
Total of Tunnel Excavation	27584.5	6417.5	17931.6	337.1	88.2	15.5	425.3	18356.9	<b>24774.4</b>	2810.1	10.19%	