

Contract Signing Date	15-Jul-13	Commencement Date	1-Oct-13	Contract Period (weeks)	156
Work Completion Date	30-Sep-16				
Reporting Date:	13 November 2018	Reporting Week	276	Remaining Period (weeks)	-120 -43.48%

Description	Total Tunnel Length	Completed by CRCC	Excavated length by current contractor					Total Length	Total Excavated Length	Remaining Works		Remarks
			Up to Last Month	Progress for this month			Length			%		
				Up to Last Week	This week	Yesterday					Total	
	m	m	m	m	m	m	m		%			
1. Water Tunnel Construction												
1.1 Ambathan US	805.0	643.5	162	0	0	0	0	162	805.5	-0.50	-0.06%	breakthrough on 19th Feb 2017
1.2 Ambathan DS	4321.0	580.5	3597.4	0	0	0	0	3597.4	4177.9	143.10	3.31%	
1.3 Gyalthum US	3952.0	161.9	3937.1	0	0	0	0	3937.1	4099	-147.00	-3.72%	Excavation going on Gyalthum Junction
1.4 Gyalthum DS	3751.0	146.3	3862.438	0	0	0	0	3862.438	4008.738	-257.74	-6.87%	
1.5 Sindhu US	3698.0	616.2	2868.5	0	0	0	0	2868.5	3484.7	213.30	5.77%	
1.6 Sindhu DS	3265	641.3	2985.5	0	0	0	0	2985.5	3626.8	-361.80	-11.08%	completed
1.7 Sundarijal	6123	2190.3	3569.7	0	0	0	0	3569.7	5760	363.00	5.93%	Completed
Sub Total Water Tunnel	25915	4980	20982.638	0	0	0	0	20982.638	25962.638	-47.638000000006	-0.18%	
2. Adit/ Hedworks Diversion Tunnel Construction												
Adit, Flushing & Access Tunnel	1457.9	1437.5	20.40					20.40	1457.9		0.00%	Complete

Headworks Diversion Tunnel	211.6		204					204	204	7.6	3.59%	Through
Sub Total Adit & Diversion Tunnel	1669.5	1437.5	224.4					224.4	1661.9	7.6	3.59	
Total of Tunnel Excavation	27584.5	6417.5	21207.038	0	0	0	0	21207.038	27624.538	-40.038000000006	-0.15%	