

Contract Signing Date 15-Jul-13 Commencement Date 1-Oct-13 Contract Period (weeks) 156

Work Completion Date 30-Sep-16

Reporting Date: 21 November 2017 Reporting Week 216 Remaining Period (weeks) -60 -27.78%

Description	Total Tunnel Length	Completed by CRCC	Excavated length by current contractor					Total Length	Total Excavated Length	Remaining Works		Remarks
			Up to Last Month	Progress for this month			Length			%		
				Up to Last Week	This week	Yesterday					Total	
	m	m	m	m	m	m	m	m	%			
<b>1. Water Tunnel Construction</b>												
1.1 Ambathan US	805.0	643.5	167	2.7	0	0	2.7	169.7	<b>813.2</b>	-8.20	-1.02%	
1.2 Ambathan DS	4321.0	580.5	3243.1	104.6	0	0	104.6	3347.7	<b>3928.2</b>	392.80	9.09%	
1.3 Gyalthum US	3952.0	161.9	3662.3	86.6	0	0	86.6	3748.9	<b>3910.8</b>	41.20	1.04%	
1.4 Gyalthum DS	3751.0	146.3	3444.3	82.4	0	0	82.4	3526.7	<b>3673</b>	78.00	2.08%	
1.5 Sindhu US	3698.0	616.2	2510.7	53.5	0	0	53.5	2564.2	<b>3180.4</b>	517.60	14.00%	
1.6 Sindhu DS	3265	641.3	2985.5	0	0	0	0	2985.5	<b>3626.8</b>	-361.80	-11.08%	completed
1.7 Sundarijal	6123	2190.3	3569.7	0	0	0	0	3569.7	<b>5760</b>	363.00	5.93%	Completed
Sub Total Water Tunnel	25915	4980	19582.6	329.8	0	0	329.8	19912.4	24892.4	1022.6	3.95%	
<b>2. Adit/ Hedworks Diversion Tunnel Construction</b>												
Adit, Flushing & Access Tunnel	1457.9	1437.5	20.40					20.40	1457.9		0.00%	<b>Complete</b>
Headworks Diversion Tunnel	211.6		204					204	204	7.6	3.59%	<b>Through</b>
Sub Total Adit & Diversion Tunnel	1669.5	1437.5	224.4					224.4	1661.9	7.6	3.59	
Total of Tunnel Excavation	27584.5	6417.5	19807	329.8	0	0	329.8	20136.8	<b>26554.3</b>	1030.2	3.73%	