

Melamchi Water Supply Development Board

Tunnel Construction Weekly Progress Report

Contract Signing Date **15-Jul-13** **Commencement Date** **1-Oct-13** **Contract Period (week)** **156**
 Work Completion Date **30-Sep-16**
Reporting Date: **31-Jul-16** **Reporting Week** **147** **Remaining Period (weeks)** **9** **6%**

Description	Total Tunnel Length	Completed by CRCC	Excavated length by current contractor					Total Excavated Length	Remaining Works		Remarks
			Up to Last Month	Progress for this month		Total Length	Length		%		
				Up to Last Week	This week (Jul 29 to 31)					Total	
	m	m	m	m	m	m	m		%		
1. Water Tunnel Construction											
1.1 Ambathan US	805.0	647.5					647.5	157.5	19.57%		
1.2 Ambathan DS	4321.0	577.0	1344.5	137.8	17.7	155.5	1500.0	2077.0	2244.0	51.93%	
1.3 Gyalthum US	3952.0	160.7	1913.7	144.9	15.2	160.1	2073.8	2234.5	1717.5	43.46%	
1.4 Gyalthum DS	3751.0	173.7	1557.4	183.6	22.3	205.9	1763.3	1937.0	1814.0	48.36%	
1.5 Sindhu US	3698.0	616.2	1234.0	45.0	9.2	54.2	1288.2	1904.4	1793.6	48.50%	
1.6 Sindhu DS	3265.0	641.4	2045.6	175.4	18.3	193.7	2239.3	2880.7	384.3	11.77%	
1.7 Sundarikal	6123.0	2190.3	2795.1	33.8	18.8	52.6	2847.7	5038.0	1085.0	17.72%	
Sub Total Water Tunnel	25915.0	5006.8	10890.3	720.5	101.5	822.0	11712.3	16719.1	9195.9	35.48%	
2. Adit/ Hedworks Diversion Tunnel Construction											
Adit, Flushing & Access Tunnels	1457.9	1437.5	20.4				20.4	1457.9		0.00%	complete
Headworks Diversion Tunnel	211.6		204.0				204.0	204.0	7.6	3.59%	Through
Sub Total Adit & Diversion Tunnel	1669.5	1437.5	224.4				224.4	1661.9	7.6		
Total of Tunnel Excavation	27584.5	6444.3	11114.7	720.5	101.5	822.0	11936.7	18381.0	9203.5	33.36%	